


ROCKWALL ISD

Maurine Cain and
J.W. Williams Middle
Schools
Addition/Renovation

Schematic Design Presentation

June 19, 2023





Agenda

PROJECT SCHEDULE

SITE DESIGN/PHASING


BUILDING ORGANIZATION

04 BUILDING MASSING

05 BUILDING INTERIOR

Project Schedule


- Schematic Design: April 2023 June 2023
- Design Development: June 2023 July 2023
- Issue Construction Documents: December 2023
- Construction Begins: Late February 2024
- Substantial Completion of Construction: July 2025





EXISTING SITE PLAN






EXISTING SITE PLAN

PHASE 1

Begin Rework of Parking & Drives







EXISTING SITE PLAN

PHASE 1

Begin Rework of Parking & Drives

PHASE 2

 New Parking and Drive, Fine Arts/Administration Addition, Gym/Storm Shelter Addition







EXISTING SITE PLAN

PHASE 1

Begin Rework of Parking & Drives

PHASE 2


 New Parking and Drive, Fine Arts/Administration Addition, Gym/Storm Shelter Addition

PHASE 3

 Demolition of Curved Parapets,
 Demolition of Cafeteria, Infill Tiered Area at Existing Cafeteria to Finish Floor







EXISTING SITE PLAN

PHASE 1

Begin Rework of Parking & Drives

PHASE 2

 New Parking and Drive, Fine Arts/Administration Addition, Gym/Storm Shelter Addition

PHASE 3

Demolition of Curved Parapets,
 Demolition of Cafeteria, Infill Tiered Area at Existing Cafeteria to Finish Floor

PHASE 4

 Cafeteria, CTE & Art Addition, Kitchen Addition & Renovation







EXISTING SITE PLAN

PHASE 1

Begin Rework of Parking & Drives

PHASE 2

 New Parking and Drive, Fine Arts/Administration Addition, Gym/Storm Shelter Addition

PHASE 3

 Demolition of Curved Parapets,
 Demolition of Cafeteria, Infill Tiered Area at Existing Cafeteria to Finish Floor

PHASE 4

 Cafeteria, CTE & Art Addition, Kitchen Addition & Renovation

PHASE 5

Existing Canopy Demo, Athletic Area
 Renovations, Performing Arts Area
 Renovations, First Floor Academic Wing
 Renovations









EXISTING SITE PLAN

PHASE 1

Begin Rework of Parking & Drives

PHASE 2

 New Parking and Drive, Fine Arts/Administration Addition, Gym/Storm Shelter Addition

PHASE 3

 Demolition of Curved Parapets,
 Demolition of Cafeteria, Infill Tiered Area at Existing Cafeteria to Finish Floor

PHASE 4

 Cafeteria, CTE & Art Addition, Kitchen Addition & Renovation

PHASE 5

 Existing Canopy Demo, Athletic Area Renovations, Performing Arts Area Renovations, First Floor Academic Wing Renovations

PHASE 6

Administration Renovation & Front Entry Canopy










PROPOSED SITE PLAN










Maurine Cain & Williams Middle Schools



LEVEL TWO – FLOOR PLAN



DINING / KITCHEN

CTE

FINE ARTS

GYM / STORM SHELTER

LIBRARY / MEDIA CENTER

MAIN ADMINISTRATION


SPECIALTY PROGRAMS

SUPPORT / AUXILIARY

SERVICES

₩ NOT IN SCOPE























North Entry



EXISTING FINISHES




PROPOSED + EXISTING FINISHES









Thank You!